

## Message Text

LIMITED OFFICIAL USE

PAGE 01 LENDING 01168 290819Z

20

ACTION SY-05

INFO OCT-01 EUR-12 ISO-00 FBO-02 A-01 /021 W

----- 108871

R 290800Z JUL 75

FM AMCONSUL LENINGRAD

TO SECSTATE WASHDC 1447

INFO AMEMBASSY MOSCOW

AMCONSUL FRANKFURT

LIMITED OFFICIAL USE LENINGRAD 1168

EO 11652N/A

TAGS: ASEC, ABLD, UR

SUBJ: PROGRESS OF ELEVATOR PRE-INSTALLATION WORK

REFS: A) LENINGRAD 524 PARA 1B B) LENINGRAD 962 PARA 3 C) STATE 17439

8

1. IT APPEARS ELEVATOR PRE-INSTALLATION WORK WILL NOT BE COMPLETE PRIOR TO AUGUST 4.

2. THIS IS DUE TO FAILURE OF SOVIETS TO COMPLETE WORK DESCRIBED IN REFTTEL A, IE, CONCRETE REQUIRES 21-28 DAYS DRYING AND THEY ARE ONLY DOING FINAL PORTION TODAY.

3. IT IS DOUBTFUL THAT WORK DESCRIBED IN REFTTEL B CAN BE ACCOMPLISHED BY ONLY ONE NSU BUILDER BY START DATE. TO DATE WE HAVE NOT RECEIVED ANY NSU TOOLS OR EQUIPMENT FOR THE REQUESTED TEAM, HAVE NOT BEEN INFORMED IF WE CAN EXPECT ANY AND ONLY KNOW OF AN UTILITY MAN'S EXPECTED ARRIVAL NEXT WEEK FROM MOSCOW.

4. BASED ON THE AFOREMENTIONED WE PLAN TO ASK OTIS TO DEFER THE ARRIVAL OF THEIR MECHANIC FOR ONE WEEK.

5. THIS DELAY DOES NOT CHANGE TIME FRAMES OR WORK TO BE DONE.

NEUBERT

LIMITED OFFICIAL USE

LIMITED OFFICIAL USE

PAGE 02 LENDING 01168 290819Z

LIMITED OFFICIAL USE

NNN

## Message Attributes

**Automatic Decaptioning:** X  
**Capture Date:** 01 JAN 1994  
**Channel Indicators:** n/a  
**Current Classification:** UNCLASSIFIED  
**Concepts:** n/a  
**Control Number:** n/a  
**Copy:** SINGLE  
**Draft Date:** 29 JUL 1975  
**Decaption Date:** 01 JAN 1960  
**Decaption Note:**  
**Disposition Action:** RELEASED  
**Disposition Approved on Date:**  
**Disposition Authority:** KelleyW0  
**Disposition Case Number:** n/a  
**Disposition Comment:** 25 YEAR REVIEW  
**Disposition Date:** 28 MAY 2004  
**Disposition Event:**  
**Disposition History:** n/a  
**Disposition Reason:**  
**Disposition Remarks:**  
**Document Number:** 1975LENING01168  
**Document Source:** CORE  
**Document Unique ID:** 00  
**Drafter:** n/a  
**Enclosure:** n/a  
**Executive Order:** N/A  
**Errors:** N/A  
**Film Number:** D750260-1145  
**From:** LENINGRAD  
**Handling Restrictions:** n/a  
**Image Path:**  
**ISecure:** 1  
**Legacy Key:** link1975/newtext/t19750713/aaaaalmx.tel  
**Line Count:** 60  
**Locator:** TEXT ON-LINE, ON MICROFILM  
**Office:** ACTION SY  
**Original Classification:** LIMITED OFFICIAL USE  
**Original Handling Restrictions:** n/a  
**Original Previous Classification:** n/a  
**Original Previous Handling Restrictions:** n/a  
**Page Count:** 2  
**Previous Channel Indicators:** n/a  
**Previous Classification:** LIMITED OFFICIAL USE  
**Previous Handling Restrictions:** n/a  
**Reference:** 75 LENINGRAD 524, 75 LENINGRAD 962, 75 STATE 17439  
**Review Action:** RELEASED, APPROVED  
**Review Authority:** KelleyW0  
**Review Comment:** n/a  
**Review Content Flags:**  
**Review Date:** 04 JUN 2003  
**Review Event:**  
**Review Exemptions:** n/a  
**Review History:** RELEASED <04 JUN 2003 by KelleyW0>; RELEASED <04 JUN 2003 by ShawDG>; APPROVED <27 OCT 2003 by KelleyW0>  
**Review Markings:**

Margaret P. Grafeld  
Declassified/Released  
US Department of State  
EO Systematic Review  
06 JUL 2006

**Review Media Identifier:**  
**Review Referrals:** n/a  
**Review Release Date:** n/a  
**Review Release Event:** n/a  
**Review Transfer Date:**  
**Review Withdrawn Fields:** n/a  
**Secure:** OPEN  
**Status:** NATIVE  
**Subject:** PROGRESS OF ELEVATOR PRE-INSTALLATION WORK  
**TAGS:** ASEC, ABLD, UR  
**To:** STATE  
**Type:** TE  
**Markings:** Margaret P. Grafeld Declassified/Released US Department of State EO Systematic Review 06 JUL 2006